

**THE MATTABASSETT DISTRICT**

**Memorandum**

Date: September 24, 2015 Subject: District Project Construction Committee Meeting Tuesday, September 29, 2015

To: Bill Candelori, Peter Centurelli  
Angelo D'Alfonso, John Dunham, From: Arthur G. Simonian, Executive Director **AGS**  
Tom Serra & Doug Sienna

**District Project Construction Committee Meeting  
September 29, 2015**

The District Project Construction Committee Meeting for August will be held on **Tuesday, September 29, 2015, at 5:30 PM.** The Meeting will be held at the District Offices 245 Main Street, Cromwell, Connecticut.

The **AGENDA** for the meeting is as follows:

1. Project Updates – Wright-Pierce & District
2. Review & Approval of C.H. Nickerson’s Payment Requisition #41 (August/September 2015) – **\$ 125,379.90 – 99.38%**
3. Review & Approval of Wright-Pierce’s Construction Inspection Payment Requisition for August, 2015 – **\$ 105,058.59 – 90.6%**
4. Change Order #46 – 6 PCOs for **\$37,447.52**
  - PCO#270 – Supplemental Carbon Regulating Valve – \$3,655.50
  - PCO#314 – Ammonia Tank Local Level Indicator – \$13,677.33
  - PCO#333 – Radar Level Devices-tank measuring – \$9,746.00
  - PCO#334 – Floor drains under Centrifuges – \$11,290.27
  - PCO#335 – Reflective paint for banding bollards – \$884.46
  - PCO#337 – Credit for lighting in Dewatering Bldg – \$(1,806.04)
5. Related Business and Staff Updates

C: Board Members not on the DPCC Committee